



Ref. No.	Date	Time	Location	Construction Noise Level, dB(A)	Parameter	Action Level	Limit Level dB(A)	Follow-up action
X_16N0049	28-Jun-16	10:25	M1a-Harbour Road Sports Centre	84	Leq(30min)	when one documented complaint was received.	75	<p>Possible reason: Operation of drill rig opposite to the monitoring station was observed as the major noise contribution under non WDII-CWB Contractor.</p> <p>Action taken / to be taken: A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure.</p> <p>Remarks / Other Obs: Excavation work at Portion 5 was conducted under Contract HK/2009/02 around the concerned location during the time of measurement while operation of drill rig opposite to the monitoring station under non WDII-CWB Contractor was observed as the major noise contribution during monitoring. As such, the exceedance was considered as non-Project related.</p>
X_16N050	28-Jun-16	10:25	M1a-Harbour Road Sports Centre	84	Leq(30min)	when one documented complaint was received.	75	<p>Possible reason: Operation of drill rig opposite to the monitoring station was observed as the major noise contribution under non WDII-CWB Contractor.</p> <p>Action taken / to be taken: A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure.</p> <p>Remarks / Other Obs: Backfilling work was conducted under Contract HK/2009/01 at Area 8 (West of Wan Chai Ferry Pier) during the time of measurement while operation of drill rig opposite to monitoring station under non WDII-CWB Contractor was observed as the major noise contribution during monitoring. As such, the exceedance was considered as non-Project related.</p>
X_16N051	12-Jul-16	9:45	M6 - HK Baptist Church Henrietta Secondary School	69	Leq(30min)	when one documented complaint was received.	65	<p>Possible reason: Traffic nearby was observed during monitoring and was considered as the major noise contribution.</p> <p>Action taken / to be taken: Repeated measurement to confirm result and reviewed the trend of noise measurement. Analysis of contractor's working procedure.</p> <p>Remarks / Other Obs: Only fixing of cast-in-item and segment erection with launching girder were conducted under Contract HY/2009/19 around the monitoring location and nearby traffic noise was observed as major noise source during monitoring. As such, the exceedance was considered as non-Project related.</p>