| Ref. No. | Date | Time | Location | Construction Noise Level, dB(A) | Parameter | Action Level | Limit Level dB(A) | Follow-up action | |
|----------|-----------|-------|-----------------------------------|---------------------------------|------------|--|-------------------|-----------------------------|---|
| X_16N053 | 11-Oct-16 | 10:30 | M1a-Harbour Road Sports Centre | 80 | Leq(30min) | when one documented complaint was received. | 75 | Possible reason: | Operation of generator and air compressors opposite to the monitoring statoin was observed as the major noise contribution under non WDII-CWB Contractor. |
| | | | | | | | | Action taken / to be taken: | A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure. |
| | | | | | | | | Remarks / Other Obs: | Demolition of Ex-WanChai WSD Pumping Station by hydraudlic grab and excavation at Portion 5 were conducted under Contract HIV/2009/02 around the concerned location during the time of measurement. No major noise was observed from the above construction activities while operation of generator and air compressors opposite to the monitoring station under non WDII-CWB Contractor was observed as the major noise contribution during monitoring. As such, the exceedance was considered as non-Project related. |
| X_16N054 | 11-Oct-16 | 10:30 | M1a-Harbour Road Sports Centre | 80 | Leq(30min) | when one documented complaint was received. | 75 | Possible reason: | Operation of generator and air compressors opposite to the monitoring statoin was observed as the major noise contribution under non WDII-CWB Contractor. |
| | | | | | | | | Action taken / to be taken: | A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure. |
| | | | | | | | | Remarks / Other Obs: | Defect rectification works within tunnel structure was conducted under Contract HK/2009/01 during the time of measurement while operation of generator and air compressors opposite to monitoring station under non WDII-CWB Contractor was observed as the major noise contribution during monitoring. As such, the exceedance was considered as non-Project related. |
| X_16N056 | 19-Oct-16 | 13:30 | M1a-Harbour Road Sports Centre | 81 | Leq(30min) | when one documented complaint was received. | 75 | Possible reason: | Operation of generator and air compressors opposite to the monitoring statoin was observed as the major noise contribution under non WDII-CWB Contractor. |
| | | | | | | | | Action taken / to be taken: | A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure. |
| | | | | | | | | Remarks / Other Obs: | Demolition of Ex-WanChai WSD Pumping Station and excavation at Portion 5 were conducted under Contract HK/2009/02 around the concerned location during the time of measurement. No major noise was observed from the above construction activities while operation of generator and air compressors opposite to the monitoring station under non WDII-CWB Contractor was observed as the major noise contribution during monitoring. As such, the exceedance was considered as non-Project related. |
| X_16N057 | 19-Oct-16 | 13:30 | M1a-Harbour Road Sports Centre | 81 | Leq(30min) | when one documented complaint was received. | 75 | Possible reason: | Operation of generator and air compressors opposite to the monitoring statoin was observed as the major noise contribution under non WDII-CWB Contractor. |
| | | | | | | | | Action taken / to be taken: | A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure. |
| | | | | | | | | Remarks / Other Obs: | Defect rectification works within tunnel structure was conducted under Contract HK/2009/01 during the time of measurement while operation of generator and air compressors opposite to monitoring station under non WDII-CWB Contractor was observed as the major noise contribution during monitoring. As such, the exceedance was considered as non-Project related. |