



Ref. No.	Date	Time	Location	Measured TSP Level	Unit	Action Level	Limit Level	Follow-up action
X_18A005	26-May-18	13:00	CMA2a - Causeway Bay Community Centre	433.9	1hr TSP (ug/m ³)	323.4	500.0	<p>Possible reason: TSP level potentially in relate to the nearby non WDII-CWB project construction works around the monitoring station.</p> <p>Action taken / to be taken: Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p>Remarks / Other Obs: No construction works was conducted under HY/2009/19 on the monitoring date and no particular observation regarding to air quality impact was observed during sampling Meanwhile, non WDII-CWB Project construction works was observed opposite to the monitoring station.</p> <p>In view of the above, the exceedance was considered to be not related to the Project works under Contract HY/2009/19 and potentially contributed by non-WDII-CWB project construction works was observed opposite to the monitoring station. Nevertheless, the Contractor of HY/2009/19 was reminded to provided regularly dust suppression measures if any potential dust generating operation around the concerned location would be required to avoid any potential cumulative air quality impact.</p>



Ref. No.	Date	Time	Location	Measured TSP Level	Unit	Action Level	Limit Level	Follow-up action
X_18A004	26-May-18	13:00	CMA2a - Causeway Bay Community Centre	433.9	1hr TSP (ug/m ³)	323.4	500.0	<p>Possible reason: TSP level potentially in relate to the nearby non WDII-CWB project construction works around the monitoring station.</p> <p>Action taken / to be taken: Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p>Remarks / Other Obs: Plastering work, tile fixing work, Green roof installation works and Equipment and System testing works was conducted under HY/2011/08 at EVB on the monitoring date and no particular observation regarding to air quality impact was observed during sampling Meanwhile, non WDII-CWB Project construction works was observed opposite to the monitoring station.</p> <p>In view of the above, the exceedance was considered to be not related to the Project works under Contract HY/2011/08 and potentially contributed by non-WDII-CWB project construction works was observed opposite to the monitoring station. Nevertheless, the Contractor of HY/2011/08 was reminded to provide regularly dust suppression measures if any potential dust generating operation around the concerned location would be required to avoid any potential cumulative air quality impact.</p>