



Lam Geotechnics Limited

Contract No. HK/2011/07
Wanchai Development Phase II and Central Wanchai Bypass
Sampling, Field Measurement and Testing Work (Stage2)
Summary for Notification of Exceedance

Ref no.	Date	Tidal	Location	Depth	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action	
X_10D510	22-Apr-15	Mid-ebb	Ex-WPCWA SW	Middle	DO(mg/l)	2.40	3.19	3.10	<p>Possible reason:</p>	<p>Possible in relation to the upstream organic discharge.</p>
									<p>Action taken/ to be taken:</p>	<p>Repeated the measurement to confirm the result. No odour nuisance was noted during the DO monitoring. Checking with Contractor works and review previous monitoring data.</p>
									<p>Remarks/ Other Obs:</p>	<p>Despite diver checking and towed derrick barge were conducted at Ex-WPCWA on the monitoring date and upstream discharge at the concerned location were consistently observed. In view of no exceedance on the subsequent monitoring, it was considered the exceedance was not related to Project.</p>



Ref. No.	Date	Time	Location	Construction Noise Level	Unit	Action Level	Limit Level	Follow-up action
X_10N177	21-Apr-15	15:00	M6 - HK Baptist Church Henrietta Secondary School	69	Leq(30-min)	when one documented complaint was received.	65	<p>Possible reason: Traffic nearby was observed during monitoring and was considered as the major noise contribution.</p> <p>Action taken / to be taken: Repeat measurement to confirm result and reviewed the trend of noise measurement. Analysis of contractor's working procedure.</p> <p>Remarks / Other Obs: No construction work was conducted under Contract HY/2009/19 around the concerned location during the time of measurement and it was observed that traffic noise was a major noise source during monitoring. It is concluded that the exceedance was not due to project but to traffic noise nearby.</p>