



Ref. No.	Date	Time	Location	Construction Noise Level, dB(A)	Parameter	Action Level	Limit Level dB(A)	Follow-up action
X_16N099	4-Aug-17	14:45	M1a-Footbridge at Ex Harbour Road Sports Centre	82	Leq(30min)	when one documented complaint was received.	75	<p>Possible reason: Breaking works next to the monitoring station under Contractor of HK/2009/02 was observed as the major noise contribution during monitoring.</p> <p>Action taken / to be taken: A repeat measurement was conducted to confirm result and reviewed the trend of previous noise monitoring and Contractor's working procedure.</p> <p>Remarks / Other Obs: No construction work under EP-376/2009 was conducted by Contract HK/2012/08 around the concerned location during the time of measurement while breaking works next to the monitoring station under Contract HK/2009/02 was observed as the major noise contribution during monitoring. As such, the exceedance was considered as non-Project related under Contract HK/2012/08.</p>



Ref. No.	Date	Time	Location	Measured TSP Level	Unit	Action Level	Limit Level	Follow-up action
X_16A056	29-Aug-17	9:35	CMA5b- Pedestrian Plaza	671.6	1hr TSP (ug/m <sup>3</sup> )	339.7	500	<p><b>Possible reason:</b> TSP level potentially in relate to localized ambient condition and non-construction activity around the monitoring station.</p> <p><b>Action taken / to be taken:</b> Reviewed the trend of air quality measurement across monitoring stations. Analysis of contractor's working procedures.</p> <p><b>Remarks / Other Obs:</b> No construction works under EP-376/2009 was undertaken around the monitoring location on the monitoring date at the under Contractor of HK/2012/08 and no particular observation regarding air quality impact was observed during sampling.</p> <p>Nevertheless, non WDI-CWB Project construction activities and traffic was observed opposite to the monitoring station was observed on the monitoring date. Meanwhile, it was further noted that that gardening and sweeping works was conducted directly at the monitoring station by Pedestrian Plaza management office across the monitoring period and would potentially contributed to the particulates level in the vicinity of the monitoring equipment.</p> <p>In view of the above, the exceedance was considered to be non-project related and potentially contributed by localized ambient condition and non-construction activity around the monitoring station. Nevertheless, the Contractor of HK/2012/08 was reminded to maintain regularly dust suppression measures for any potential dusty surface and dust generating operation around the concerned location to avoid any potential cumulative air quality impact.</p>