

Ref no.	Date	Tidal	Location	Parameters	Measured	Action	Limit Level	Follow-up action
X_CR025	19-Nov-15	Mid-flood	M5B	DO(mg/l)	5.11	4.60	3.00	<p><b>Possible reason:</b> Changes of water quality in the vicinity of water quality monitoring station possibly in relate to nearby culvert discharge.</p> <p><b>Action taken/ to be taken:</b> Immediate repeated in-situ measurement had conducted to confirm the exceedances. Checking with contractor works and review previous monitoring data.</p> <p><b>Remarks/ Other Obs:</b> Despite trimming of grade 400 rock bedding was conducted under Contract HK/2012/08 on the monitoring date, contractor mitigation measures including the use of silt curtain was provided. Silt screen installed around the intake monitoring station was generally in order while nearby culvert discharge was observed. In view of the above and no exceedance recorded on the subsequent monitoring, it was considered that the exceedance was not related to Project.</p>
				SS	17.00	12.00	17.00	