

港 黃 竹 坑 道 3 7 號 利 達 中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

16CA1117 01-01

Page

Item tested

Description: Manufacturer: Type/Model No .: Sound Level Meter (Type 1)

B&K

2236 2100736

Microphone **B&K**

4188 2288941

Adaptors used:

Item submitted by

Serial/Equipment No.:

Customer Name:

Lam Geotechnics Limited

Address of Customer:

Request No .:

Date of receipt:

17-Nov-2016

Date of test:

18-Nov-2016

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: B&K 4226 Serial No.

Expiry Date:

Traceable to:

Signal generator Signal generator

DS 360 DS 360

2288444 33873

61227

18-Jun-2017 18-Apr-2017 18-Apr-2017 CIGISMEC CEPREI CEPREI

Ambient conditions

Temperature:

23 ± 1 °C

Relative humidity:

50 ± 10 % 1005 ± 5 hPa

Air pressure:

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 1, and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

3. The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets

Approved Signatory:

Date:

21-Nov-2016

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

O Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA1117 01-01

Page

C

2

1. Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

			Expanded	Coverage
Test:	Subtest:	Status:	Uncertanity (dB)	Factor
Self-generated noise	Α	Pass	0.3	
3	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
, ,	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	
	C-10 #3			

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
* 99	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

NX

Checked by:

Lam Tze Wai

Date:

Fung Chi Yip 18-Nov-2016

Date:

21-Nov-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

O Soils & Materials Engineering Co . Ltd

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



香港 黄竹坑 道 3 7 號 利 達中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0513 01-02

Page:

117

2

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer: Type/Model No.: Rion Co., Ltd.

Serial/Equipment No.:

NC-73 10465798

Adaptors used:

-

Item submitted by

Curstomer:

Lam Geotechnics Ltd.

Address of Customer:

Request No.:

Date of receipt:

13-May-2016

Date of test:

17-May-2016

Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer	Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B	Serial No. 2412857 2239857 2346941 61227 US36087050 GB41300350	Expiry Date: 14-Apr-2017 28-Apr-2017 26-Apr-2017 18-Apr-2017 19-Apr-2017	Traceable to: SCL CEPREI CEPREI CEPREI CEPREI
Universal counter	53132A	MY40003662	19-Apr-2017 19-Apr-2017	CEPREI CEPREI

Ambient conditions

Temperature: Relative humidity: 22 ± 1 °C 55 ± 10 %

Air pressure:

1010 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference
 pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure
 changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:

Date:

18-May-2016

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co. Ltd.

Form No CARP156-1/Issue 1 Rev D/01/03/2007



香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0513 01-02

Page

2

of

2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Factor of the second			(Output level in dB re 20 µPa)
Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	Estimated Expanded Uncertainty dB
1000	94.00	93.96	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.001 dB

Estimated expanded uncertainty

0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 967.3 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.8 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

End

Date:

Fung Chi Yip \ 17-May-2016 Checked by:

Date:

Lam Tze Wai 18-May-2016

17-Way-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co. Ltd.

Form No CARP156-2/Issue 1/Rev C/01/05/2005



EQUIPMENT PERFORMANCE CHECK / CALIBRATION REPORT

Report No. : HK1710077

Project Name EQUIPMENT PERFORMANCE CHECK/CALIBRATION REPORT

Date of Issue 27/01/2017

LAM GEOTECHNICS LIMITED Customer

Address 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG

Calibration Job No. HK1710077 Test Item No. : HK1710077-01 **Test Item Details**

Test Item Description

Sonde Manufacturer YSI Model No. Professional Plus 14E100105

Serial No. **Performance Method**

Checked according to in-house method CAL005

(References: Temperature (Section 6 of Intermational Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure), pH value

(APHA 21e 4500H:B), Salinity (Refer to Conductivity APHA 19e 2510B)

Dissolved oxygen (APHA 19e 4500-O,C))

Test Item Receipt Date 25/01/2017 **Test Item Calibration Date** 26/01/2017

1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

2. Results relate to item(s) as received.

- 3. ± indicates the tolerance limit
- 4. N/A = Not applicable
- 5. APHA American Public Health Association, American Water Works Association and Water Environment Federation, Standard Methods for the Examination of Water and Wastewater, APHA-AWWA-WEF. USA

6. DO, pH, salinity and temperature performance check was conducted by Pilot Testing Limited.

7. Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

Approved Signatory

Ms. Wong Po Yan, Pauline (Testing Engineer)

Issue Date:

27/01/2017



WORK ORDER: HK1710077 **DATE OF ISSUE:** 27/01/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type	Sonde
Manufacturer	YSI
Model No.	Professional Plus
Serial No.	14E100105
Date of Calibration	26-Jan-17
Date of next Calibation	26-Apr-17

Parameters:

Temperature (Method Ref: Section 6 of Intermational Accreditation New Zealand Technical Guide No.3 Second edition March 2008: Working Thermometer Calibration Procedure)

Reference Reading (°C)	Display Reading (°C)	Deviation (°C)
7.2	7.2	0.0
14.9	15.1	0.2
29.4	29.0	-0.4
	Tolerance Limit	±2.0

pH Value (Method Ref: APHA21e, 4500H:B)

Expected Reading (pH unit)	Reference Reading (pH unit)	Display Reading (pH unit)	Deviation (pH unit)
4.0	3.97	3.90	-0.07
7.0	7.00	7.17	0.17
10.0	10.00	9.95	-0.05
	Tolerance Limit		±0.20

Conductivity (Method Ref: APHA 19e, 2510)

KCI concentration (mol/L)	Reference Reading (ms/cm)	Display Reading (ms/cm)	Deviation (%)
0.0000	0.00	0.00	
0.1000	11.82	11.59	-1.95
0.2000	22.60	22.35	-1.11
0.5000	51.30	50.50	-1.56
	Tolerance Limit		±2.0

Dissolved Oxygen (DO) (Method Ref: APHA 19e, 4500-O, C)

Reference DO reading (mg/L)	DO reading od DO probe (mg/L)	Deviation (mg/L)
9.90	9.98	0.08
8.30	8.17	-0.13
7.68	7.57	-0.11
	Tolerance Limit	±0.20

Remarks:

- (1) Maxium tolerance and calibration frequency stated in the report, unless otherewise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.
- (2) Displayed reading presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
- (3) Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.



EQUIPMENT PERFORMANCE CHECK / CALIBRATION REPORT

Report No. : HK1710208

Project Name : EQUIPMENT PERFORMANCE CHECK/CALIBRATION REPORT

Date of Issue : 17/03/2017

Customer : LAM GEOTECHNICS LIMITED

Address : 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG

 Calibration Job No.
 : HK1710208

 Test Item No.
 : HK1710208-01

Test Item Details

Test Item Description : Sonde Manufacturer : YSI

Model No. : Professional Plus Serial No. : 14M100277

Performance Method : Checked according to in-house method CAL005

(References: Temperature (Section 6 of Intermational Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure), pH value

(APHA 21e 4500H:B), Salinity (Refer to Conductivity APHA 19e 2510B)

, Dissolved oxygen (APHA 19e 4500-O,C))

Test Item Receipt Date : 15/03/2017 Test Item Calibration Date : 17/03/2017

Notes: 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

2. Results relate to item(s) as received.

3. ± indicates the tolerance limit

4. N/A = Not applicable

 APHA - American Public Health Association, American Water Works Association and Water Environment Federation, Standard Methods for the Examination of Water and Wastewater, APHA-AWWA-WEF. USA

6. DO, pH, salinity and temperature performance check was conducted by Pilot Testing Limited.

Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

Approved Signatory

Issue Date:

17/03/2017

Ms. Wong Po Yan, Pauline (Testing Engineer)



WORK ORDER: HK1710208 DATE OF ISSUE: 17/03/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type	Sonde	
Manufacturer	YSI	
Model No.	Professional Plus	
Serial No.	14M100277	
Date of Calibration	17-Mar-17	
Date of next Calibation	17-Jun-17	

Parameters:

Temperature (Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No.3 Second edition March 2008: Working Thermometer Calibration Procedure)

Reference Reading (°C)	Display Reading (°C)	Deviation (°C)
6.3	6.4	0.1
14.6	14.6	0.0
21.1	20.7	-0.4
To	olerance Limit	±2.0

pH Value (Method Ref: APHA21e, 4500H:B)

Expected Reading (pH unit)	Reference Reading (pH unit)	Display Reading (pH unit)	Deviation (pH unit)
4.0	3.96	4.08	0.12
7.0	6.91	7.06	0.15
10.0	9.99	9.80	-0.19
	Tolerance Limit		±0.20

Conductivity (Method Ref: APHA 19e, 2510)

KCI concentration (mol/L)	Reference Reading (ms/cm)	Display Reading (ms/cm)	Deviation (%)
0.0000	0.00	0.00	-
0.1000	11.92	11.85	-0.59
0.2000	22.90	22.74	-0.70
0.5000	54.20	53.40	-1.48
	Tolerance Limit		±2.0

Dissolved Oxygen (DO) (Method Ref: APHA 19e, 4500-O, C)

Reference DO reading (mg/L)	DO reading od DO probe (mg/L)	Deviation (mg/L)
8.85	8.68	-0.17
6.24	6.36	0.12
5.70	5.85	0.15
	Tolerance Limit	±0.20

Remarks:

- (1) Maxium tolerance and calibration frequency stated in the report, unless otherwwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.
- (2) Displayed reading presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
- (3) Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.



EQUIPMENT PERFORMANCE CHECK / CALIBRATION REPORT

Report No. : HK1710300

Project Name : EQUIPMENT PERFORMANCE CHECK/CALIBRATION REPORT

Date of Issue : 26/04/2017

Customer : LAM ENVIRONMENTAL SERVICES LIMITED

Sonde

Address : 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG

Calibration Job No. : HK1710300
Test Item No. : HK1710300-01
Test Item Details

Test Item Description

Manufacturer : YSI
Model No. : Professional Plus
Serial No. : 16H100298

Performance Method

Checked according to in-house method CAL005

(References: Temperature (Section 6 of Intermational Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure), pH value

(APHA 21e 4500H:B), Salinity (Refer to Conductivity APHA 19e 2510B)

, Dissolved oxygen (APHA 19e 4500-O,C))

Test Item Receipt Date : 24/04/2017 Test Item Calibration Date : 25/04/2017

1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

- 2. Results relate to item(s) as received.
- 3. ± indicates the tolerance limit
- 4. N/A = Not applicable
- APHA American Public Health Association, American Water Works Association and Water Environment Federation, Standard Methods for the Examination of Water and Wastewater, APHA-AWWA-WEF. USA

6. DO, pH, salinity and temperature performance check was conducted by Pilot Testing Limited.

Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

Approved Signatory

Ms. Wong Po Yan, Pauline

(Testing Engineer)

Issue Date:

26/04/2017



WORK ORDER: HK1710300 DATE OF ISSUE: 26/04/2017

CLIENT: LAM ENVIRONMENTAL SERVICES LIMITED

Equipment Type	Sonde	
Manufacturer	YSI	
Model No.	Professional Plus	
Serial No.	16H100298	
Date of Calibration	25-Apr-17	
Date of next Calibation	25-Jul-17	

Parameters:

Temperature (Method Ref: Section 6 of Intermational Accreditation New Zealand Technical

Guide No.3 Second edition March 2008: Working Thermometer Calibration Procedure)

Reference Reading (°C)	Display Reading (°C)	Deviation (°C)
5.7	5.9	0.2
14.0	14.1	0.1
23.0	22.6	-0.4
	olerance Limit	±2.0

pH Value (Method Ref: APHA21e, 4500H:B)

Expected Reading (pH unit)	Reference Reading (pH unit)	Display Reading (pH unit)	Deviation (pH unit)
4.0	4.15	4.21	0.06
7.0	7.17	7.35	0.18
10.0	10.21	10.31	0.10
	Tolerance Limit		±0.20

Conductivity (Method Ref: APHA 19e, 2510)

KCI concentration (mol/L)	Reference Reading (ms/cm)	Display Reading (ms/cm)	Deviation (%)
0.0000	0.00	0.00	(12)
0.1000	12.6	12.6	0.00
0.2000	23.8	23.8	0.00
0.5000	57.0	56.5	-0.88
	Tolerance Limit		±2.0

Dissolved Oxygen (DO) (Method Ref: APHA 19e, 4500-O, C)

Reference DO reading (mg/L)	DO reading od DO probe (mg/L)	Deviation (mg/L)
7.90	7.93	0.03
6.92	6.95	0.03
5.83	5.87	0.04
	Tolerance Limit	±0.20

Remarks:

- (1) Maxium tolerance and calibration frequency stated in the report, unless otherewise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.
- (2) Displayed reading presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
- (3) Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

- End of Report -



EQUIPMENT PERFORMANCE CHECK / CALIBRATION REPORT

Report No. : HK1710059

Project Name : EQUIPMENT PERFORMANCE CHECK/CALIBRATION REPORT

Date of Issue : 23/1/17

Customer : LAM GEOTECHNICS LIMITED

Address : 11/F., CENTRE POINT, 181-185 GLOUCESTER ROAD, WAN CHAI, HONG KONG

 Calibration Job No.
 : HK1710059

 Test Item No.
 : HK1710059-01

Test Item Details

Test Item Description : Sonde Manufacturer : YSI

Model No. : Professional Plus Serial No. : 16H100298

Performance Method : Checked according to in-house method CAL005

(References: Temperature (Section 6 of Intermational Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure), pH value

(APHA 21e 4500H:B), Salinity (Refer to Conductivity APHA 19e 2510B)

, Dissolved oxygen (APHA 19e 4500-O,C))

Test Item Receipt Date : 19/1/17
Test Item Calibration Date : 20/1/17

Notes: 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

- 2. Results relate to item(s) as received.
- 3. ± indicates the tolerance limit
- 4. N/A = Not applicable
- APHA American Public Health Association, American Water Works Association and Water Environment Federation, Standard Methods for the Examination of Water and Wastewater, APHA-AWWA-WEF, USA

6. DO, pH, salinity and temperature performance check was conducted by Pilot Testing Limited.

 Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

Approved Signatory

Ms. Wong Po Yan, Pauline

(Testing Engineer)

Issue Date:

23/1/17



WORK ORDER: HK1710059
DATE OF ISSUE: 23/1/17

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type	Sonde	
Manufacturer	YSI	
Model No.	Professional Plus	
Serial No.	16H100298	
Date of Calibration	20-Jan-17	
Date of next Calibation	20-Apr-17	

Parameters:

Temperature (Method Ref: Section 6 of Intermational Accreditation New Zealand Technical Guide No.3 Second edition March 2008: Working Thermometer Calibration Procedure)

Reference Reading (°C)	Display Reading (°C)	Deviation (°C)
8.5	8.5	0.0
18.9	18.8	-0.1
28.0	27.8	-0.2
	olerance Limit	±2.0

pH Value (Method Ref: APHA21e, 4500H:B)

Expected Reading (pH unit)	Reference Reading (pH unit)	Display Reading (pH unit)	Deviation (pH unit)
4.0	4.09	4.12	0.03
7.0	7.05	7.20	0.15
10.0	10.06	10.07	0.01
,,,,,	Tolerance Limit		±0.20

Conductivity (Method Ref: APHA 19e, 2510)

KCI concentration (mol/L)	Reference Reading (ms/cm)	Display Reading (ms/cm)	Deviation (%)
0.0000	0.00	0.00	-
0.1000	12.00	12.05	0.42
0.2000	23.20	23.11	-0.39
0.5000	53.10	52.70	-0.75
0.0000	Tolerance Limit		±2.0

Dissolved Oxygen (DO) (Method Ref: APHA 19e, 4500-O, C)

Reference DO reading (mg/L)	DO reading od DO probe (mg/L)	Deviation (mg/L)
7.84	7.94	0.10
5.61	5.63	0.02
4.75	4.58	-0.17
311.9	Tolerance Limit	±0.20

Remarks:

- (1) Maxium tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.
- (2) Displayed reading presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
- (3) Because of high sensitivity and ease of measurement, the conductivity method (according to APHA 19e 2510) is used to determine salinity.

- End of Report -



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710060

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 19/01/2017 DATE OF ISSUE: 23/01/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: ---

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Turbidity	
Turbidimeter	
Xin Rui	
WGZ-3B	
1309192	
21/01/2017	
	Turbidimeter Xin Rui WGZ-3B 1309192

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Phone +852 2527 6691 | Email info@pilot-testing.com

Issue Date: 23/01/2017

Ms. Wong Po Yan, Pauline Testing Engineer



WORK ORDER:

HK1710060

DATE OF ISSUE:

23/01/2017

CLIENT:

LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1309192	
Equipment No.:		
Date of Calibration:	21/01/2017	
Date of next Calibation:	21/04/2017	

Parameters:

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00		
4	4.11	2.8%	
10	9.91	-0.9%	
40	39.8	-0.4%	
100	100	0.0%	
400	400	0.0%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710287

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 20/4/2017 DATE OF ISSUE: 21/4/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: --

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Ruî	
Model No.:	WGZ-3B	
Serial No.:	1309192	
Equipment No.:		
Date of Calibration:	20/04/2017	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

DMJ.

Approved Signatory:

Issue Date: 21/4/2017

Ms. Wong Po Yan, Pauline Testing Engineer



WORK ORDER: HK1710287 **DATE OF ISSUE:** 21/4/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1309192	
Equipment No.:		
Date of Calibration:	20/04/2017	
Date of next Calibation:	20/07/2017	

Parameters:

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00	4	
4	3.88	-3.0%	
10	10.3	2.9%	
40	41.0	2.5%	
100	98.0	-2.0%	
400	400	0.0%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710202

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 14/3/2017 DATE OF ISSUE: 15/3/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: --

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1512036	
Equipment No.:		
Date of Calibration:	15/03/2017	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Ms. Wong Po Yan, Pauline

Testing Engineer

Issue Date:

15/3/2017



WORK ORDER: HK1710202 DATE OF ISSUE: 15/3/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1512036	
Equipment No.:		
Date of Calibration:	15/03/2017	
Date of next Calibation:	15/06/2017	

Parameters:

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00		
4	3.99	-0.2%	
10	9.70	-3.0%	
40	40.4	1.0%	
100	95.0	-5.0%	
400	404	1.0%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.

1/2



REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

Information supplied by customer:

CONTACT: MR. SAM LAM WORK ORDER: HK1710175

CLIENT: LAM GEOTECHNICS LIMITED

DATE RECEIVED: 3/3/2017 DATE OF ISSUE: 6/3/2017

ADDRESS: 11/F, CENTRE POINT, 181-185, GLOUCESTER ROAD,

WANCHAI, HONG KONG

PROJECT: ---

METHOD OF PERFORMANCE CHECK/ CALIBRATION:

Ref: APHA22nd ed 2130B

COMMENTS

It is certified that the item under performance check/calibration has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of Pilot Testing Limited will be followed.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1408039	
Equipment No.:	<u></u>)	
Date of Calibration:	04/03/2017	

Remarks:

This is the Final Report. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Approved Signatory:

Ms. Wong Po Yan, Pauline

Testing Engineer

Issue Date: 6/3/2017



WORK ORDER: HK1710175 **DATE OF ISSUE:** 6/3/2017

CLIENT: LAM GEOTECHNICS LIMITED

Equipment Type:	Turbidimeter	
Brand Name:	Xin Rui	
Model No.:	WGZ-3B	
Serial No.:	1408039	
Equipment No.:		
Date of Calibration:	04/03/2017	
Date of next Calibation:	04/06/2017	

Parameters:

Turbidity

Method Ref: APHA 22nd ed. 2130B

Expected Reading (NTU)	Display Reading (NTU)	Tolerance	
0	0.00		
4	4.14	3.5%	
10	10.0	0.0%	
40	40.0	0.0%	
100	99.6	-0.4%	
400	380	-5.0%	
1000	1000	0.0%	
	Tolerance Limit (±)	10%	

Remark: "Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - M Operator		Rootsmeter Orifice I.I		0438320 3166	Ta (K) - Pa (mm) -	293 748.03
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4270 1.0220 0.9100 0.8730 0.7180	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9892 0.9840	0.6985 0.9711 1.0883 1.1332 1.3705	1.4150 2.0010 2.2372 2.3464 2.8299	0.9957 0.9915 0.9893 0.9882 0.9830	0.6977 0.9701 1.0872 1.1320 1.3691	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slo intercep coeffici y axis =	t (b) = ent (r) =	2.10714 -0.05158 0.99978 	Qa slop intercep coeffici	t (b) =	1.31946 -0.03226 0.99978

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



Location	:	CMA1b	Calibration Date	:	16-Feb-17
Equipment no.	:	HVS001	Calibration Due Date	:	16-Apr-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

	Ambient Condition										
Temperature, T _a	292	Kelvin	Pressure, P _a	1022	mmHg						
	Orifice Transfer Standard Information										
Equipment No.	Ori002	Slope, m _c	2.10714	Intercept, bc	-0.05158						
Last Calibration Date	20-May-16		(HxP _a /	1013.3 x 298 / T _a)	1/2						
Next Calibration Date	20-May-17		$= m_c \times Q_{std} + b_c$								
		A		_	_						

Calibration of TSP										
Calibration	Manometer Reading			Q _{std}	Continuous Flow	IC				
Point	H (inches of water)			(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)				
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis				
1	1.5	1.5	3.0	0.8584	22	22.3201				
2	2.4	2.4	4.8	1.0794	32	32.4656				
3	3.8	3.8	7.6	1.3518	41	41.5965				
4	5.2	5.2	10.4	1.5772	48	48.6984				
5	6.5	6.5	13.0	1.7605	52	52.7566				
By Linear Regression of Y	on X									
	Clone m		22.6	2224 In	toroont b - 5	0111				

Linear Regression of Y on X					
Slope, m	=	33.6324	Intercept, b =	-5.0111	
Correlation Coefficient*	=	0.9938			
Calibration Accepted	=	Yes/ No **			
	•				

Remarks :

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL452 to HVS001 with respect to the update in quality management system.

Calibrated by : Jackey MA Checked by : Pauline Wong

Date Date Checked by : Pauline Wong

16-Feb-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

^{**} Delete as appropriate.



Equipment no. :	HVS001			C	alibration Due Date		13-Jun-17	
							-	
CALIBRATION OF CONTIN	NUOUS FLO	OW RECO	RDER					
				Ambient Con-	dition			-
Temperature, T _a		293	3	Kelvin Pro	essure, P _a		1017	mmHg
			Orifice	Transfer Standa	rd Information			
Equipment No.		Ori002		Slope, m _c	2.10714	Intercept, bc		-0.05158
Last Calibration Date	20-May-16			(HxP	_a / 1013.3 x 298 /	$T_a)^{1/2}$	2	
Next Calibration Date		20-May-1	7			$m_c \times Q_{std} + b_c$		
				Calibration of	TSP			
Calibration	Man	ometer R	eading	Q std		Continuous Flow		IC
Point	H (inches of water)			(m³ / mir	i.)	Recorder, W	(W(P	/1013.3x298/T _a) ^{1/2} /35.
	(up)	(down)	(difference)	X-axis		(CFM)		Y-axis
1	1.6	1.6	3.2	0.8822		30		30.3101
2	2.9	2.9	5.8	1.1792		38		38.3928
3	3.8	3.8	7.6	1.3463		46	V	46.4755
4	4.8	4.8	9.6	1.5101		52		52.5375
5	6.4	6.4	12.8	1.7399		58		58.5995
y Linear Regression of Y o	n X							
	Slope, m	=	34.2	668	Intercep	t, b = -0.	3651	
Correlation Co	efficient*		0.99	948				
Calibration	Accepted	=	Yes/	No**				



Location	:	CMA2a				Calibrati	on Date	: 16-Feb-17
Equipment no.	:	HVS002				Calibrati	on Due Date	: 16-Apr-17
CALIBRATION OF CO	NTINUOUS FL	OW RECO	RDER					
				Ambient C	ondition			
Temperature, T _a		292	!	Kelvin Pressure, Pa			10	022 mmHg
			Orifice 1	Transfer Star	ndard Informati	on		
Equipment No.		Ori002		Slope, m _c	2.10714		Intercept, bc	-0.05158
Last Calibration Da	te	20-May-1	6		(Hx	P _a / 10	013.3 x 298 / [*]	$(\Gamma_a)^{-1/2}$
Next Calibration Da	te	20-May-1	7		=	m _c	$x Q_{std} + b_c$	
				Calibration	of TSP			
Calibration	Ма	Manometer Reading			std	Conti	nuous Flow	IC
Point	н	(inches of	water)	(m ³ /	(m ³ / min.)		corder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.
	(up)	(down)	(difference)	X-a	ixis		(CFM)	Y-axis
1	1.7	1.7	3.4	0.9	123		30	30.4365
2	2.6	2.6	5.2	1.1	224		36	36.5238
3	4.2	4.2	8.4	1.4	199		44	44.6402
4	5.5	5.5	11.0	1.6	214		50	50.7275
5	6.9	6.9	13.8	1.8	131		56	56.8148
By Linear Regression o	f Y on X							
	Slope, m	=	29.0	0457	Inter	cept, b =	3.8	3086
Correlati	on Coefficient*	=	0.9	996				
Calibra	ation Accepted	=	Yes	/No**				
			<u> </u>	<u> </u>				

** Delete as a	appropriate.									
Remarks :	As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been									
	re-assigne	d fror	m EL449 to HVS002 with res	spect to the update in quality management system.						
Calibrated by	y	: _	Jackey MA	Checked by	:	Pualine Wong				
Date		: _	16-Feb-17	Date	:	16-Feb-17				

^{*} if Correlation Coefficient < 0.990, check and recalibration again.



Location		CMA2a	Calibration Date	:	13-Apr-17
Equipment no.	A	HVS002	Calibration Due Date	4_	13-Jun-17

				Ambient C	ondition				
Temperature, T _a		293	3	Kelvin	Pressure	, P _a		1017 m	
			Orifice 7	Transfer Sta	ndard Info	ormation			
Equipment No.		Ori002		Slope, m _c	2.10714		Intercept, bo		-0.05158
Last Calibration Date		20-May-16		$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$					
Next Calibration Date	20-May-17					= m	$_{c} \times Q_{std} + b_{c}$		
				Calibration	n of TSP				
Calibration Point	Manometer Reading H (inches of water) (up) (down) (difference)		(m ³ /	std 'min.)	Continuous Flow Recorder, W (CFM)		(W(P _e /10	IC 013.3x298/T _a) ^{1/2} /35.3 ^r Y-axis	
1	1.5	1.5	3.0	0.8	550		32		32.3307
2	2.3	2.3	4.6	1.0	529		40		40.4134
3	3.8	3.8	7.6	1.3	463		46		46.4755
4	5.1	5.1	10.2	1.5	5558		52		52.5375
5	6.5	6.5	13.0	1.7	533		56		56.5788

By Linear Regression of Y on X					
Slope, m	-	26.2984	Intercept, b =	11.1467	
Correlation Coefficient*		0.9934			
Calibration Accepted		Yes/No**			
	_				

Remarks : A	As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been						
re	e-assigned from	EL449 to HVS002 with respect to the	update in quality management system.				
Calibrated by	14.	Jackey MA	Checked by	3 _	Pualine Wong		
Date		13-Apr-17	Date	:	13-Apr-17		

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

^{**} Delete as appropriate.



Location	СМАЗа	Calibration Date	1	23-Feb-17
Equipment no.	HVS012	Calibration Due Date	: _	23-Apr-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition					
Temperature, T _a	291	Kelvin	Pressure, Pa	1017	mmHg

	Orif	ice Transfer Standa	rd Information		
Equipment No.	Ori002	Slope, m _c	2.10714	Intercept, bc	-0.05158
Last Calibration Date	20-May-16		(HxPa/	1013.3 x 298 / T _a)	1/2
Next Calibration Date	20-May-17		= <i>m</i>	$_{c}$ \times Q_{std} + b_{c}	

Calibration Point		(inches of		Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31 Y-axis
1	1.3	1.3	2.6	0.8003	30	30.4141
2	2.2	2.2	4.4	1.0337	36	36.4969
3	3.5	3.5	7.0	1.2974	43	43.5935
4	4.5	4.5	9.0	1.4679	48	48.6625
5	5.6	5.6	11.2	1.6346	52	52.7177

Slope, m = 26.9932 Intercept, b = 8.7224

Correlation Coefficient* = 0.9997

Calibration Accepted = Yes/Ne**

Remarks : As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL333 to HVS012 with respect to the update in quality management system.

Calibrated by	- 3	Jackey MA	Checked by	4	Pauline Wong
Date		23-Feb-17	Date	:	23-Feb-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

^{**} Delete as appropriate.



Location	:	СМАЗа	Calibration Date	:	20-Apr-17
Equipment no.	:	HVS012	Calibration Due Date	:	20-Jun-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition								
Temperature, T _a	299 Kelvin Pressure, P _a 1010 mmHg							
Orifice Transfer Standard Information								
Equipment No.	Ori002	Slope, m _c	2.10714	Intercept, bc	-0.05158			
Last Calibration Date	20-May-16		$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$					
Next Calibration Date	20-May-17		$= m_c \times Q_{std} + b_c$					

Calibration of TSP							
Calibration	Ma	Manometer Reading		Q _{std}	Continuous Flow	IC	
Point	H (inches of water)		(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)		
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis	
1	1.3	1.3	2.6	0.7872	31	30.8977	
2	2.2	2.2	4.4	1.0167	36	35.8812	
3	3.5	3.5	7.0	1.2759	43	42.8581	
4	4.5	4.5	9.0	1.4435	48	47.8416	
5	5.3	5.3	10.6	1.5645	54	53.8218	
By Linear Regression of Y	on X						
	Slope, m	=	28.6	680 In	tercept, b =	7.3550	
Correlation C	oefficient*	=	0.99	911			

Calibration Accepted

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL333 to HVS012 with respect to the update in quality management system.

Yes/No**

 Calibrated by
 :
 Jackey MA
 Checked by
 :
 Pauline Wong

 Date
 :
 20-Apr-17
 Date
 :
 20-Apr-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

^{**} Delete as appropriate.



Location :		CMA4a			c	Calibration Date	: 23-Feb-17	
Equipment no. :	1	HVS004		Calibration Due Date		alibration Due Date	: 23-Apr-17	
CALIBRATION OF CON	TINUOUS F	LOW REC	ORDER					
				Ambient (Condition			
Temperature, T _a		291		Kelvin	Pressure, P _a	1017 mmHg		
			Orifice	Transfer Sta	andard Information	on		
Equipment No.		Ori002		Slope, m _c 2.10714		Intercept, bc	-0.05158	
Last Calibration Date		20-May-1	6		(HxF	P _a / 1013.3 x 298 /	T _a) 1/2	
Next Calibration Date		20-May-1	7		- F			
				Calibratio	on of TSP			
Calibration	Mai	nometer R	eading	Q std		Continuous Flow	IC	
Point	н (inches of	water)	(m ³ / min.) Recor		Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)	
	(up)	(down)	(difference)	X-axis (CFM)		(CFM)	Y-axis	
1	1.3	1.3	2.6	0.8003		20	20.2760	
2	2.2	2.2	4.4	1.0337		32	32.4417	
3	3.4	3.4	6.8	1.2791 40		40	40.5521	
4	4.4	4.4	8.8	1.4	517	48	48.6625	
5	5.6	5.6	11.2	1.63	346	53	53.7315	
By Linear Regression of Y Correlation (Calibration	Slope, m		0.9	9678 953 Ne**	Interce _l	ot, b = -10	0.4229	
Remarks :	it's provided	information	n, the equipme	ent reference	no. of the calibrat	ed High Volume Sample ement system.	r has been	
Calibrated by	Ja	ackey MA			C	hecked by	: Pauline Wong	
Calibrated by Date	2	3-Feb-17	_		D	ate	: 23-Feb-17	

20-Apr-17



CMA4a

Location

Calibration Data for High Volume Sampler (TSP Sampler)

Calibration Date

Equipment no. :		HVS004				Calibration	on Due Date	:	20-Jun-17
CALIBRATION OF CONT	INUOUS F	LOW REC	<u>ORDER</u>						
				Ambient C	Condition				
Temperature, T _a		299 Kelvin Pressure, P a 1010 n							mmHg
			Orifice	Transfer Sta	ndard Inform	nation			
Equipment No.	Ori002 Slope, m _c 2.10714 Intercept, bc						-0.05158		
Last Calibration Date		20-May-1	6	$(HxP_a/1013.3x298/T_a)^{1/2}$					
Next Calibration Date		20-May-1	$= m_c \times Q_{std} + b_c$						
				Calibratio	n of TSP				
Calibration	Manometer Reading Q _{std} Continuous Flow						nuous Flow		IC
Point	Н (inches of v	water)	(m ³ / min.) Recorder, W (W(P _a /1013.3x2				1013.3x298/T _a) ^{1/2} /35.31)	
	(up)	(down)	(difference)	X-a	xis	((CFM)		Y-axis
1	1.2	1.2	2.4	0.75	573		35		34.8845
2	1.8	1.8	3.6	0.92	220		41		40.8647
3	2.9	2.9	5.8	1.16	636		48		47.8416
4	3.8	3.8	7.6	1.32	285		53		52.8251
5	5.0	5.0	10.0	1.52	203		57		56.8119
By Linear Regression of Y	on X								
	Slope, m	=	28.8	8782	Int	tercept, b =	13.	7729	
Correlation Coefficient* = 0.99			965						

Calibration Accepted

** Delete a	s appi	ropriate.
-------------	--------	-----------

Remarks:

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been re-assigned from EL390 to HVS004 with respect to the update in quality management system.

Yes/No**

Calibrated by : Jackey MA Checked by : Pauline Wong

Date : 20-Apr-17
Date : 20-Apr-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.



Location Equipment no. CMA5b HVS010

Calibration Date Calibration Due Date 23-Feb-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

		Ambient C	Condition		
Temperature, T _a	291	Kelvin	Pressure, Pa	1017	mmHg

	Or	ifice Transfer Standa	ard Information		
Equipment No.	Ori002	Slope, m _c	2.10714	Intercept, bc	-0.05158
Last Calibration Date	20-May-16		(HxP_a)	/1013.3 x 298 / T _a)	1/2
Next Calibration Date	20-May-17		= /	$m_c \times Q_{std} + b_c$	

Calibration Point		(inches of (down)		Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _e /1013.3x298/T _e) ^{1/2} /35.31 Y-axis
1	1.4	1.4	2.8	0.8296	36	36,4969
2	2.2	2.2	4.4	1.0337	42	42.5797
3	3.6	3.6	7.2	1.3155	52	52.7177
4	4.6	4.6	9.2	1.4838	57	57.7867
5	5.8	5.8	11.6	1.6631	63	63.8695

Correlation Coefficient*

0.9996

Calibration Accepted

Yes/Ne**

**	Dele	ete	as	ар	рго	priat	е
----	------	-----	----	----	-----	-------	---

Remarks:

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL222 to HVS010 with respect to the update in quality management system

Calibrated by

Jackey MA 23-Feb-17

Checked by

Pauline Wong

Date

Date

23-Feb-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.



Location	:	CMA5b	Calibration Date	:	21-Apr-17
Equipment no.	: -	HVS010	Calibration Due Date		21-Jun-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

		Ambient Co	ondition		
Temperature, T _a	299	Kelvin	Pressure, P _a	1008	mmHg

Orifice Transfer Standard Information								
Equipment No.	Ori002	Slope, m _c	2.10714	Intercept, bc	-0.05158			
Last Calibration Date	20-May-16	$(Hx P_a / 1013.3 \times 298 / T_a)^{1/2}$						
Next Calibration Date	20-May-17		= <i>m</i>	$a_c \times Q_{std} + b_c$				

	Calibration of TSP								
Calibration	Mai	nometer Re	eading	Q _{std}	Continuous Flow	IC			
Point	Н (inches of v	vater)	(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)			
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis			
1	1.4	1.4	2.8	0.8152	38	37.8371			
2	2.1	2.1	4.2	0.9929	44	43.8113			
3	3.3	3.3	6.6	1.2385	52	51.7770			
4	4.3	4.3	8.6	1.4102	57	56.7556			
5	5.5	5.5	11.0	1.5917	62	61.7341			
By Linear Regression of Y	on X								
	Slope, m	=	30.8	3725 In	tercept, b = 1	3.0364			

Correlation Coefficient* 0.9991

Calibration Accepted

**	Delete	as	ар	pro	priate.
----	--------	----	----	-----	---------

As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been Remarks:

Yes/No**

re-assigned from EL222 to HVS010 with respect to the update in quality management system.

Calibrated by Pauline Wong 21-Apr-17 Checked by Jackey MA 21-Apr-17 Date Date

^{*} if Correlation Coefficient < 0.990, check and recalibration again.



Next Calibration Date

Calibration Data for High Volume Sampler (TSP Sampler)

Location	1	CMA6a	Calibration Date	2	23-Feb-17
Equipment no.	1 =	HVS013	Calibration Due Date	:	23-Apr-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

20-May-17

Temperature, T _a	291 Kelvin Pressure, P _a 1017			1017	mmHg
	Ori	fice Transfer Standa	ard Information		
Equipment No.	Ori002	Slope, m _c	2.10714	Intercept, bc	-0.05158
Last Calibration Date	20-May-16		(HXPa)	/1013.3 x 298 / T _a)	1/2

 $m_c \times Q_{std} + b_c$

Ambient Condition

			C	alibration of TSP		
Calibration Point		nometer R (inches of (down)		Q _{std} (m³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ¹² /35.31) Y-axis
1	1.5	1.5	3.0	0.8578	34	34.4693
2	2.4	2.4	4.8	1.0786	42	42.5797
3	3.7	3.7	7.4	1.3333	51	51.7039
4	4.9	4.9	9.8	1.5306	57	57.7867
5	6.2	6.2	12.4	1.7187	64	64.8833
7723	Y on X Slope, m on Coefficient*	-	34.9914 0.9996 Yes/Ne*		Intercept, b =	4.6626

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL551 to HVS013 with respect to the update in quality management system

 Calibrated by
 :
 Jackey MA
 Checked by
 :
 Pauline Wong

 Date
 :
 23-Feb-17
 Date
 :
 23-Feb-17

^{**} Delete as appropriate.



Location	:	CMA6a	Calibration Date :	: _	21-Apr-17
Equipment no.	:	HVS013	Calibration Due Date :	: _	21-Jun-17

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition					
Temperature, T _a	299	Kelvin	Pressure, P _a	1008	mmHg

Orifice Transfer Standard Information						
Equipment No.	Ori002	Slope, m _c	2.10714	Intercept, bc	-0.05158	
Last Calibration Date	20-May-16	$(HxP_a/1013.3x298/T_a)^{1/2}$				
Next Calibration Date	20-May-17	$= m_c \times Q_{std} + b_c$				

Calibration of TSP						
Calibration	Manometer Reading		Q _{std}	Continuous Flow	IC	
Point	Н (inches of v	vater)	(m ³ / min.)	Recorder, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)
	(up)	(down)	(difference)	X-axis	(CFM)	Y-axis
1	1.4	1.4	2.8	0.8152	38	37.8371
2	2.3	2.3	4.6	1.0380	44	43.8113
3	3.6	3.6	7.2	1.2924	52	51.7770
4	4.8	4.8	9.6	1.4886	56	55.7599
5	6.1	6.1	12.2	1.6750	64	63.7256

By Linear Regression of Y	on X	
---------------------------	------	--

Slope, m =	29.3004	Intercept, b =	13.6098
------------	---------	----------------	---------

Correlation Coefficient* = 0.9957

Calibration Accepted = Yes/No**

Remarks: As per client's provided information, the equipment reference no. of the calibrated High Volume Sampler has been

re-assigned from EL551 to HVS013 with respect to the update in quality management system.

 Calibrated by Date
 : Jackey MA
 Checked by Date
 : Pauline Wong

 Date
 : 21-Apr-17
 21-Apr-17

^{*} if Correlation Coefficient < 0.990, check and recalibration again.

^{**} Delete as appropriate.